**Name of Work: Improvements to main & Cross Road at Selection Corner area & Santhosh Nagar (Balance Roads) in Ward No. 13, in Shettyhalli Sub Division, BBMP, Bangalore.**

| | | |
|---|---|---|
| Name of Client | : | **Executive Engineer,** Dasarahalli Division, BBMP, Bangalore. |
| Contractor/Agency | : | **Sri.R. MangalRaj,** Contractor, Bangalore. |
| Total Cost | : | Rs. 75.00 Lakhs |
| Date of Inspection | : | 28.08.2017 |
| In the Presence of | : | (a) **Assitant Engineer (W. No. 13),** BBMP, Bangalore. |
| | : | (b) **Mr. Mohan G**. Senior Engineer |
| | | M/s Civil Quality Consultants And Engineers, Bangalore. |

## 3rd Party Compliance Report

| Sl.No | Description of the Item | | Comments / observations |
|---|---|---|---|
| 1 | Earthwork excavation by manual means in Ordinary soil in volving in Averege horizontal thorw up to 2m & an average lift upto 1.5m..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 2 | Providing and laying in position plain cement concrete of nominal mix M10 with OPC cement..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 3 | Providing and laying in position reinforced cement concrete of design mix M20 with OPC cement..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 4 | Providing and laying cement concrete using 20mm and down size granite coarse aggregate and fine aggregate of ready mixed concrete RMC M20 for RCC work..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 5 | Providing TMT steel reinforcement for RCC work..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 6 | Providing and laying reinforced cement precast slabs of Mix CC 1:1/2:3..... | : | Work done up to the billed quantity and Quality is satisfactory |

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore



Scanned by CamScanner

| | | | |
|---|---|---|---|
| 7 | Earthwork excavation by manual means in Ordinary soil in volving in Averege horizontal thorw up to 2m & an average lift upto 1.5m..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 8 | Providing and laying spreading and compacting graded stone aggregates to wet mix macadam..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 9 | Providing and applying primer coat with S.S bitumen emulsion on prepared surface of granular base..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 10 | Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 11 | Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surface..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 12 | Providing and laying bituminous concrete 30-40mm thickness Hot Mix plant using Srushed aggregate of specified grading..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 13 | Carriage of mixed materials 10Kms,..... | : | Work done up to the billed quantity and Quality is satisfactory |
| 14 | Disposal of debris to the final place of disposal with all lead and lift and as direction by the engineer in charge of the work..... | : | Work done up to the billed quantity and Quality is satisfactory |

CIVIL QUALITY CONSULTANTS & ENGINEERS Bangalore

Authorised Signatory
For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

AE



Scanned by CamScanner